

FIELD REPORT

DATE: July 12, 2012
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Mostly Cloudy - 83°
SITE CONDITIONS: Muddy
WORKERS: +/- 20
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford, Mike Thompson, Vic Todd, and Pierce Langridge

OBSERVATIONS:

- 1) Efforts to dry the site are underway.
- 2) Electrical conduits are being installed under the floor deck.
- 3) Mechanical ducts are in the building being unpacked.
- 4) The "Z" clips are being welded to the steel structure for the metal studs to attach to without interrupting the fireproofing.
- 5) The third floor roof concrete slab pour from column line A01 to A06 has been completed.
- 6) Structural steel erection has proceeded eastward to column line A19.
- 7) The concrete foundation (grade beams and pedestals) are continuing to be installed.
- 8) Miscellaneous steel supports are being installed.

CONSTRUCTION SCHEDULE:

- 1) The Contractor shall clean the catch basins and replace the erosion control as necessary.
- 2) The first floor concrete slab pour from column line A06 to A12 is tentatively scheduled for the week of July 23rd.
- 3) The concrete foundation work is anticipated to be complete August 2nd.
- 4) Fireproofing of the steel under the completed concrete slabs is anticipated to begin July 20th.
- 5) Continue the installation of the concrete foundation.
- 6) Continue erecting the structural steel.
- 7) Continue installing the metal floor-decking.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



