

## FIELD REPORT

---

**DATE:** December 13, 2012  
**PROJECT:** Independence Park Main Library  
**WEATHER CONDITIONS:** Clear- 48°  
**SITE CONDITIONS:** Dry  
**WORKERS:** +/- 55  
**REPORTED BY:** Benjamin R. Bradford, The Library Design Collaborative

**IN ATTENDANCE:** Benjamin R. Bradford

### OBSERVATIONS:

- 1) Masonry has begun on the west end of the building.
- 2) The curtainwall is being installed.
- 3) The air barrier is being installed on the west side of the building.
- 4) The monumental stair glass railing mounting bracket supports have been installed.
- 5) The following work is being installed:
  - a. Exterior gypsum board sheathing
  - b. Metal studs
  - c. Air barrier
  - d. Fireproofing
  - e. Plumbing piping
  - f. Mechanical duct
  - g. Sprinkler system piping
  - h. Electrical conduits and junction boxes

### CONSTRUCTION SCHEDULE:

- 1) Zinc wall panel installation is expected to start within the month.

### ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.





