

FIELD REPORT

DATE: June 28, 2012
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Partly Cloudy - 90°
SITE CONDITIONS: Dry
WORKERS: +/- 18
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford, Lisa Hargrave, Steve Jackson, Eddie Davis, Denelle Wrightson, and Mike Thompson

OBSERVATIONS:

- 1) The Monthly Owner's Meeting was held today. MJW will issue the meeting minutes.
- 2) The second floor concrete slab pour from column line A01 to A06 and the stair 4 landings and treads have been poured.
- 3) Structural steel erection has proceeded eastward to column line A17.
- 4) The pile caps for the concrete foundation are complete.
- 5) The concrete foundation (grade beams and pedestals) are continuing to be installed.

CONSTRUCTION SCHEDULE:

- 1) The third floor concrete slab pour from column line A01 to A06 is scheduled for June 29th at 2:00am.
- 2) The concrete roof slab pour above the third floor from column line A01 to A06 is scheduled for July 6th at 2:00am.
- 3) The concrete foundation work is anticipated to be complete July 18th.
- 4) Fireproofing of the steel is anticipated to begin July 16th.
- 5) Continue the installation of the concrete foundation.
- 6) Continue erecting the structural steel.
- 7) Continue installing the metal floor-decking.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



