

FIELD REPORT

DATE: Monday, May 21, 2012
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Sunny 89°
SITE CONDITIONS: Dry
NUMBER OF WORKERS: 25-30
REPORTED BY: Lisa C. Hargrave, AIA - The Library Design Collaborative
IN ATTENDANCE: Lisa Hargrave, Josh Peak, and Robbie Posey

OBSERVATIONS:

1. The architect observed the form and rebar for the gradebeam along column line A19 from 03 to 52. In some locations the rebar cage was closer to the form than the 3" minimum indicated on the drawings. The general contractor was notified and this was modified.
2. The architect observed part of the grade beam pour (Col. Line A19/ 03-52). A slump test was taken from the front of the first truck. The pour progressed concurrent with test, which came out at 6" of slump. The tolerable range was stated to be between 4 and 6".
3. Robbie Posey was laying out the grid for the "connector" (Vestibule 107, Corridor 106) and the Meeting room. The architect pointed out that C01 should extend to the west to Columnline B17 and that C01, B17, and 56 should meet at the same point as shown. If not, the architect should be notified.
4. Steel was being erected west of columnline 11.

ATTACHMENTS: 1 page of photos

