

FIELD REPORT

DATE: January 10, 2013
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Cloudy - 65°
SITE CONDITIONS: Wet
WORKERS: +/- 20
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative
IN ATTENDANCE: Benjamin R. Bradford, Vic Todd, and Pierce Langridge

OBSERVATIONS:

- 1) The butterfly roof batt insulation is being installed.
- 2) The north curtainwall is being installed.
- 3) The cooling towers have been placed on their structural supports.
- 4) The third floor masonry is almost complete.
- 5) The first floor masonry on the west side has been started.
- 6) The white concrete formwork has been started. The GC will add the curtainwall dap out to it before is poured.
- 7) The butterfly roof steel end dam and conductor head are on site.
- 8) The following work is being installed:
 - a. Masonry
 - b. Curtain wall
 - c. Exterior gypsum board sheathing
 - d. Metal studs
 - e. Air barrier
 - f. Fireproofing
 - g. Plumbing piping
 - h. Mechanical duct
 - i. Sprinkler system piping
 - j. Electrical conduits and junction boxes

CONSTRUCTION SCHEDULE:

- 1) Zinc wall panel mockups are expected to be complete next week.
- 2) Zinc wall panel installation is expected to start within the month.
- 3) The cistern concrete pad is expected to be poured within the month.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



