

FIELD REPORT

DATE: January 17, 2013
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Cloudy - 42°
SITE CONDITIONS: Wet
WORKERS: +/- 60
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative
IN ATTENDANCE: Benjamin R. Bradford, Steve Jackson, Lisa Hargrave, Vic Todd, and Pierce Langridge

OBSERVATIONS:

- 1) I reminded the Contractor of their limits on construction including storage and staging areas. Vic assured me any use of the areas outside of those designated areas were due to the excessive rain and would be corrected as soon as possible.
- 2) A shipment of glazing has been delivered to the site.
- 3) The condition indicated in RFI #0118 was reviewed on site.
- 4) The butterfly roof batt insulation is being installed.
- 5) The north curtainwall is being installed.
- 6) The first floor masonry on the west side is being installed.
- 7) The following work is being installed:
 - a. Masonry
 - b. Curtain wall
 - c. Exterior gypsum board sheathing
 - d. Metal studs
 - e. Air barrier
 - f. Fireproofing
 - g. Plumbing piping
 - h. Mechanical duct
 - i. Sprinkler system piping
 - j. Electrical conduits and junction boxes

CONSTRUCTION SCHEDULE:

- 1) Zinc wall panel mockups are expected to be complete next week.
- 2) Zinc wall panel installation is expected to start within the month.
- 3) The cistern concrete pad is expected to be poured within the month.

ATTACHMENTS:

- 1) One (1) page of photographs from the site visit.

