

FIELD REPORT

DATE: March 28, 2013
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Clear - 57°
SITE CONDITIONS: Dry
WORKERS: +/- 75
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford

OBSERVATIONS:

- 1) The roofing membrane is installed at the south green roof.
- 2) The roofing membrane installation has begun on the north green roof.
- 3) The Meeting Room "connector" is being prepared for the white concrete pour.
- 4) The ceiling framing installation of the Lobby has started.
- 5) The intumescent coating is being installed on the exposed steel in the two story space.
- 6) The gypsum board is being installed in the stairwells.
- 7) The Children's ceiling framing has started.
- 8) The showers on the first floor are in place.
- 9) The following work is being installed:
 - a. Masonry
 - b. Zinc Wall Panels
 - c. Curtainwall
 - d. Exterior gypsum board sheathing
 - e. Metal studs
 - f. Air barrier
 - g. Fireproofing
 - h. Plumbing piping
 - i. Mechanical duct
 - j. Sprinkler system piping

CONSTRUCTION SCHEDULE:

- 1) Preparations for the Loading dock concrete pour shall start next week.
- 2) Plaza layout is going to follow the loading dock concrete work.
- 3) White concrete Lobby pour should be complete by the end of next week.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.

This report is not an exact record of discussions held, but a general understanding of topics discussed from the notes taken by the author. If there is an error, omission, or correction required, please contact the Architect in writing within three days of receipt of this report.



