



FIELD REPORT

DATE: August 23, 2013
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Partly Clouds - 91°
SITE CONDITIONS: Dry
WORKERS: +/- 170
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford

OBSERVATIONS:

- 1) Air Conditioning is on!
- 2) The loading dock ramp has been poured.
- 3) Service Yard grading and pavement formwork layout has begun.
- 4) The CMU work at the Service Yard is about 55% complete.
- 5) The zinc mockup is on site at the Meeting Room.
- 6) Parapet corrective work has begun on the south green roof.
- 7) The interior zinc panels are being installed.
- 8) The acoustical plaster installation appears to be complete.
- 9) The glass for the interior storefront openings installation appears to be complete on the first floor.
- 10) Millwork continues to be installed.
- 11) Painting continues on all floors.

CONSTRUCTION SCHEDULE:

- 1) Service Yard grading should be complete in the next couple weeks.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



