



## FIELD REPORT

**DATE:** August 29, 2013  
**PROJECT:** Independence Park Main Library  
**WEATHER CONDITIONS:** Partly Cloudy - 88°  
**SITE CONDITIONS:** Dry  
**WORKERS:** +/- 80  
**REPORTED BY:** Benjamin R. Bradford, The Library Design Collaborative

**IN ATTENDANCE:** Benjamin R. Bradford

## OBSERVATIONS:

- 1) The Monthly Owners Meeting was held today.
- 2) The green roof parapet work is almost complete.
- 3) The stage grade beam outside of the Meeting Room is being formed.
- 4) The paving base (gravel) is in place in the service yard.
- 5) The loading dock trench drain is being installed.
- 6) The floors in the Lobby, connector, and Meeting Room are being prepared for terrazzo flooring.
- 7) The fire extinguishers are installed.
- 8) The folding partitions are being installed.
- 9) Painting is continuing in all areas.
- 10) Millwork continues to be installed.

## CONSTRUCTION SCHEDULE:

- 1) Ceiling tile installation will begin next week.
- 2) Flooring installation will begin within the next couple weeks.
- 3) The natural gas will be turned on next week

## ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



