



FIELD REPORT

DATE: September 5, 2013
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Cloudy - 87°
SITE CONDITIONS: Mildly Muddy
WORKERS: +/- 80
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford

OBSERVATIONS:

- 1) The natural gas lines are being bored.
- 2) Northern sun shades are being installed.
- 3) Zinc caps on green roofs are being installed.
- 4) In the Service yard, the area is being prepared for the concrete pour. Some areas did not pass compaction testing, so some areas had to be excavated and replaced with limestone.
- 5) CMU work on the Service Yard wall continues.
- 6) The folding partitions installation is complete.
- 7) Terrazzo zinc strips are being installed.
- 8) Storefront frames are being installed on the second floor.
- 9) Sprinkler heads are being installed on first and second floors
- 10) Door frames and column covers are being installed on the second & third floors.
- 11) Ceiling tiles are being installed.

CONSTRUCTION SCHEDULE:

- 1) The green terrace (roof) installation should begin next week.
- 2) The natural gas will be turned on next week
- 3) Carpet & resilient flooring installation will begin within the next couple weeks.
- 4) Terrazzo mockup should be complete next week.
- 5) Concrete drive pour next week.
- 6) A/C in Meeting Room next week.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.

This report is not an exact record of discussions held, but a general understanding of topics discussed from the notes taken by the author. If there is an error, omission, or correction required, please contact the Architect in writing within three days of receipt of this report.



