

## FIELD REPORT

---

**DATE:** October 18, 2012  
**PROJECT:** Independence Park Main Library  
**WEATHER CONDITIONS:** Clear - 79°  
**SITE CONDITIONS:** Dry  
**WORKERS:** +/- 55  
**REPORTED BY:** Benjamin R. Bradford, The Library Design Collaborative

**IN ATTENDANCE:** Benjamin R. Bradford, Vic Todd, and George Griffon

### OBSERVATIONS:

- 1) The Landscape Subcontractor was on site to discuss the routing of the irrigation pipes. He will be sending a submittal to indicate the routing of the irrigation piping.
- 2) I indicated to the Contractor the location of the north green roof irrigation pipe stub-out for the concrete pour tonight.
- 3) I indicated to the Contractor to confirm the floor box locations in the Library Director's Office are correct per ASI #055. The Contractor indicated he would confirm this and adjust their locations if necessary.
- 4) The third floor concrete slab pours for the green roofs are complete.
- 5) Preparations for the third floor concrete slab pour are continuing. This pour will complete the third floor.
- 6) The excavation for the next grade beam pour at the southwest end of the meeting room has begun.
- 7) The elevator steel has been installed.
- 8) The plumbing stacks are being installed.
- 9) Junction boxes and conduits are being installed.
- 10) The following work is being installed:
  - a. Exterior gypsum board sheathing
  - b. Exterior metal studs
  - c. Interior metal studs
  - d. Fireproofing
  - e. Plumbing piping
  - f. Roof drain piping
  - g. Mechanical duct
  - h. Sprinkler system piping
  - i. Electrical conduits and junction boxes

**CONSTRUCTION SCHEDULE:**

- 1) The third floor concrete slab pour is scheduled for Friday, October 19<sup>th</sup> @ 2am (tonight).
- 2) The third floor roof slab pour is scheduled for Friday, October 26<sup>th</sup> @ 2am.
- 3) Continue the installation of the concrete foundation.

**ATTACHMENTS:**

- 1) Two (2) pages of photographs from the site visit.



