

FIELD REPORT

DATE: November 8, 2012
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Clear - 59°
SITE CONDITIONS: Dry
WORKERS: +/- 55
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford, Lisa Hargrave, Vic Todd, George Griffon, & Pierce Langridge

OBSERVATIONS:

- 1) The structural steel is continuing to be installed for the Meeting Room.
- 2) The third floor roof has been poured.
- 3) The Contractor notified the Architect of a plumbing conflict in the wall between Men's (Room 109) and Vestibule (Room 107) between a diagonal brace and a 3" plumbing vent. The Architect will review the condition and provide a response.
- 4) The Contractor notified the Architect of a conflict in the pipe size for the roof drains above Vestibule (Room 107) and the adjacent corridor.
- 5) The following work is being installed:
 - a. Exterior gypsum board sheathing
 - b. Metal studs
 - c. Fireproofing
 - d. Plumbing piping
 - e. Mechanical duct
 - f. Sprinkler system piping
 - g. Electrical conduits and junction boxes

CONSTRUCTION SCHEDULE:

- 1) Zinc wall panel installation is expected to start within the month.
- 2) Brick installation is expected to start within the month.
- 3) Curtainwall installation is expected to start in the next couple of weeks.

ATTACHMENTS:

- 1) One (1) page of photographs from the site visit.

