

---

## WHLC Architecture - Schwartz/Silver Architects

---

A Joint Venture

### CONSTRUCTION REPORT

---

Project: River Center Branch Library

Project No.: 11-025

Report No.: 011

Site Visit Date/Time: 05-11-2017

Location: Project Site; site visit and walk

Attendees: T. Mathis, R. Roussel, T. Colomb, M. Caillouet.

Weather/Temp:

Work in Progress/Observations:

- Large shipment of cantilevered steel has been shaken out in the front, ready for erection.
- Main stair is in place along with the tube for the LED screen.
- CMU Shaftwall is all in place.
- The ACM color was reviewed once more with regards to the custom sunscreens and all decided to stay with the silversmith color originally specified for the sun custom sun screens.
- Steel erection continues, with now two bays of major northern cantilever completed.
- All steel is expected to be completed by 05-19-2017.
- Shear stud work should begin on 05-19-2017 as well.
- Expected concrete pour for the first elevated deck, second floor should be the week of 05-24-17
- Railings and barriers are installed and we can now access the elevated decks.
- Additional plates have been installed per RFI 045A.
- Decking was being shaken out at the 3rd level.
- Layout on the first floor was in-process for interior metal stud framing.

(see attached photos)

Items/Questions:

Prepared by: WHLC Architecture, LLC.



IMG\_2736



IMG\_2737



IMG\_2742



IMG\_2755



IMG\_3015



IMG\_3016



IMG\_3024



IMG\_3029



IMG\_3031



IMG\_3035



IMG\_3036



IMG\_3039