

John E. Thomsson P.E.

25292 Lorin Wall Rd.
Holden, LA 70744
(225) 294-3061

Electrical Commissioning Site Visit

Date: May 8, 2013

Project: Independence Park Main Library Baton Rouge, Louisiana

Date Visited: May 8, 2013

OBSERVATIONS

1. Second and third floor installation of panels and feeders ongoing.
2. All feeder installation should be installed within two weeks.
3. Main feeders to the library to be installed this evening from Entergy transformer.
4. Second floor in wall near completion.
5. Third floor in wall conduit and box installation ongoing.
6. Need extra conduit straps for south-west corner large room on the third floor.

Observations made by John E. Thompson P.E.