

FIELD REPORT

DATE: March 29, 2012

PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Partly Cloudy - 73°
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford, Vic Todd, George Griffon, and Pierce Langridge

OBSERVATIONS:

- 1) The Monthly Owner's Meeting was held today. MJW will issue the meeting minutes.
- 2) The pile caps and pedestals are being installed along column lines 52 and 53 in preparation for the construction crane path.
- 3) Structural steel sequence No. 1 has 100% of the concrete pile caps complete, and the concrete grade beams and pedestals approximately 60% complete.
- 4) The subsurface drainage system is complete from the existing 72" pipe to catch basin A-13.
- 5) Conduits are being installed from Independence Boulevard.
- 6) Insulated piping is on site.
- 7) The cypress trees to be removed by BREC are in the fence staging area on the west side of the BREC Theatre parking lot.

CONSTRUCTION SCHEDULE:

- 1) Continue the installation of the concrete work in the structural steel sequence No. 1.
- 2) Structural steel sequence No. 1 erection is scheduled to start April 9th.
- 3) Continue the installation of the subsurface drainage system.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



