

## FIELD REPORT

---

DATE: January 26, 2012

PROJECT: Independence Park Main Library  
WEATHER CONDITIONS: Cloudy - 65°  
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford and Lisa Hargrave

### OBSERVATIONS:

- 1) Pile driving is continuing. Approximately 75 piles have been driven.
- 2) The seismograph machine is on site to monitor the vibrations from the driving of the piles.
- 3) The conduits for the new transformer electrical loop feed appear to be complete from BREC's existing transformer to the existing junction box.
- 4) Catch basin A-6 is installed and complete from the 72" pipe to this point.
- 5) The construction fence has been moved to proceed with the subsurface drainage system work in the rear parking lot.
- 6) The rear parking lot asphalt has been saw-cut for the new subsurface drainage system to be installed.

### CONSTRUCTION SCHEDULE:

- 1) An additional pile driving rig will be mobilized this weekend and begin drilling on Monday.
- 2) Continue the drilling and driving of the piles.
- 3) Continue the installation of the subsurface drainage pipe under the existing parking lot.

### ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



