

## FIELD REPORT

DATE: **January 31, 2013**  
PROJECT: Independence Park Main Library  
WEATHER CONDITIONS: Clear - 51°  
SITE CONDITIONS: Muddy  
WORKERS: +/- 60  
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative  
IN ATTENDANCE: Benjamin R. Bradford

### OBSERVATIONS:

- 1) The Monthly Owner's Meeting was held today.
- 2) The roofing is being installed above the third floor.
- 3) The shaftwall elevator walls are being installed.
- 4) The butterfly roof batt insulation continues to be installed.
- 5) The north curtainwall glazing is being installed.
- 6) The masonry on the exterior wall of Stair 4 appears to be complete.
- 7) The masonry scaffolding on the west side of the building is being installed.
- 8) The following work is being installed:
  - a. Masonry
  - b. Curtain wall
  - c. Exterior gypsum board sheathing
  - d. Metal studs
  - e. Air barrier
  - f. Fireproofing
  - g. Plumbing piping
  - h. Mechanical duct
  - i. Sprinkler system piping
  - j. Electrical conduits and junction boxes

### CONSTRUCTION SCHEDULE:

- 1) Zinc wall panel mockups are expected to be complete next week.
- 2) Zinc wall panel installation is expected to start within the month.
- 3) The cistern concrete pad is expected to be poured within the month.