

CONSTRUCTION REPORT

DATE: March 6, 2012

PROJECT: Independence Park Main Library
REPORTED BY: Stephen P. Jackson, The Library Design Collaborative

OBSERVATIONS:

- 1) Pile driving is on hold until the existing underground electrical lines are abandoned. Approximately 50 piles remain.
- 2) The subsurface drainage system is almost complete from the existing 72" pipe to catch basin A-11.
- 3) Approximately 18 concrete pile caps have been completed.
- 4) Grade beam excavation has started along column line A01.
- 5) The transformer pad has been installed.
- 6) Only one pile drilling and driving rig is on site.
- 7) BREC's running track has begun construction around Independence Park.
- 8) The work that shut down the existing rear parking lot was completed February 13th.
- 9) The monthly Owner's Meeting was held February 16th.

UPCOMING WORK:

- 1) Power outage of the BREC Theatre, Botanical Gardens, and soccer fields is scheduled for March 5th and 6th install the new library's transformer and to abandon the existing electrical loop that is under the new building.
- 2) The drilling and driving of the piles will resume Wednesday March 7th after completion of the electrical work.
- 3) Continue the installation of the concrete pile caps.
- 4) Continue the grade beam installation.
- 5) Continue the installation of the subsurface drainage system.
- 6) Sequence One Steel Erection is scheduled to start March 28th.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site.



