

FIELD REPORT

DATE: March 7, 2012

PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Cloudy - 75°
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford, Vic Todd, George Griffon, and Pierce Langridge

OBSERVATIONS:

- 1) Power has been restored to at the BREC Theatre.
- 2) The transformer has been installed on the concrete pad.
- 3) Pile driving is continuing. Approximately 30 piles remain.
- 4) Approximately 28 concrete pile caps have been completed.
- 5) The grade beam has been poured along column line A01.
- 6) Grade beam excavation has started along column line 03.
- 7) The subsurface drainage system is almost complete from the existing 72" pipe to catch basin A-11.

CONSTRUCTION SCHEDULE:

- 1) The drilling and driving of the piles should be complete by the end of next week.
- 2) Continue the installation of the concrete pile caps.
- 3) Continue the grade beam installation.
- 4) Continue the installation of the subsurface drainage system.
- 5) Sequence One steel erection is scheduled to start March 28th.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



