



# CONSTRUCTION REPORT

---

DATE: March 11, 2014

PROJECT: Independence Park Main Library  
REPORTED BY: Stephen P. Jackson, The Library Design Collaborative

## OBSERVATIONS:

- 1) The Monthly Owner's Meeting was held on February 27, 2014.
- 2) The interior punch list work is ongoing.
- 3) Teen Scene entry lights are Installed.
- 4) The green screens are going up in the Service Yard.
- 5) Light pole foundations have been poured on the north side of the building.
- 6) The plant beds in the North Courtyard have been waterproofed.
- 7) The north planters and North Courtyard plants have been installed.
- 8) White concrete work continues in the Plaza.
- 9) Preparation for the demolition of the abandoned library has begun.
- 10) Removal of the parking lot pavement at the abandoned library has begun.

## UPCOMING WORK:

- 1) Paver work in the Plaza should start in the next two weeks.
- 2) The granite in the reflecting pools will be installed in the next two weeks.
- 3) Landscaping will continue.
- 4) The demolition of the existing library should be completed by the end of the month.



Looking toward the Library entry.





Looking toward a green screen.





Looking toward the North Courtyard.



Looking into the North Courtyard



Looking toward Teen Scene Entry.