

## FIELD REPORT

---

DATE: April 5, 2012

PROJECT: Independence Park Main Library  
WEATHER CONDITIONS: Partly Cloudy - 73°  
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford, Vic Todd, and Pierce Langridge

### OBSERVATIONS:

- 1) The pile caps and pedestals are being installed along column lines 52 and 53 in preparation for the construction crane path.
- 2) Structural steel sequence No. 1 has 100% of the concrete pile caps complete, and the concrete grade beams and pedestals approximately 70% complete.
- 3) The subsurface drainage system is complete from the existing 72" pipe to catch basin A-14.
- 4) Conduits are being installed from Independence Boulevard.

### CONSTRUCTION SCHEDULE:

- 1) Continue the installation of the concrete work in the structural steel sequence No. 1.
- 2) Structural steel sequence No. 1 erection is scheduled to start April 16<sup>th</sup>.
- 3) Continue the installation of the subsurface drainage system.

### ATTACHMENTS:

- 1) One (1) page of photographs from the site visit.

