

FIELD REPORT

DATE: April 11, 2013
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Raining - 54°
SITE CONDITIONS: Wet
WORKERS: +/- 115
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford

OBSERVATIONS:

- 1) Northern site drainage is being installed.
- 2) Exterior curtainwall continues to be installed.
- 3) The louvers are being installed at the mechanical rooms.
- 4) Interior gypsum board walls are being installed.
- 5) The interior gypsum is being taped and floated.
- 6) The column covers are being installed.
- 7) The following work is being installed:
 - a. Masonry
 - b. Zinc wall panels
 - c. Curtainwall
 - d. Exterior gypsum board sheathing
 - e. Metal studs
 - f. Air barrier
 - g. Fireproofing
 - h. Plumbing piping
 - i. Mechanical duct
 - j. Sprinkler system piping

CONSTRUCTION SCHEDULE:

- 1) Preparations for the Loading dock concrete pour shall start next week.
- 2) Plaza layout is going to follow the loading dock concrete work.
- 3) White concrete Lobby pour should be complete by the end of next week.