

FIELD REPORT

DATE: April 26, 2012

PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Partly Cloudy - 75°
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford, Vic Todd, George Griffon, Pierce Langridge, and Mike Thompson

OBSERVATIONS:

- 1) The Monthly Owner's Meeting was held today. MJW will issue the meeting minutes.
- 2) Structural Steel Sequences #1, #2, & #3 are being erected.
- 3) The concrete foundation (pile caps, grade beams and pedestals) are continuing to be installed.
- 4) The elevator pits are complete.

CONSTRUCTION SCHEDULE:

- 1) Continue the installation of the concrete foundation. The concrete foundation work is anticipated to be complete mid-May.
- 2) Continue erecting the structural steel.
- 3) Start installing the metal floor-deck next week.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



