



CONSTRUCTION REPORT

DATE: May 6, 2014

PROJECT: Independence Park Main Library
REPORTED BY: Stephen P. Jackson, The Library Design Collaborative

OBSERVATIONS:

- 1) The Monthly Owner's Meeting was held on April 24, 2014.
- 2) The interior punch list work is ongoing.
- 3) The demolition of the existing library is complete. Minimal demolition of the parking area on the west side remains.
- 4) The waterproofing of the reflecting pools is completed.
- 5) The white concrete ring has been poured for the splash pad.
- 6) The splash pad plumbing lines and equipment are being installed.
- 7) Grading for the east parking area is almost complete.
- 8) The existing library cooling tower has been removed.

UPCOMING WORK:

- 1) The granite work in the Plaza reflecting pools should begin next week..
- 2) The Plaza should be completed by mid-June.
- 3) The formwork will begin later this week on the east parking area.



Looking Toward the Library's Main Entry.



Looking across the Parking Lot at the new Library.



Looking toward the Splash Pad at its plumbing lines



Looking east toward the Splash Pad.