

## FIELD REPORT

---

DATE: May 24, 2012

PROJECT: Independence Park Main Library  
WEATHER CONDITIONS: Partly Cloudy - 83°  
SITE CONDITIONS: Dry  
WORKERS: +/- 18  
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative  
  
IN ATTENDANCE: Benjamin R. Bradford and Mike Thompson

### OBSERVATIONS:

- 1) The brick and CMU mock-ups are on site. Color approval is pending the application of the waterproofing.
- 2) Structural steel erection has proceeded eastward to column line A11.
- 3) Metal floor-decking has proceeded eastward to approximately column line A08 on the second floor and to column line A08 on the third floor.
- 4) The drainable fill material and vapor retarder are being installed on the first floor.
- 5) The concrete foundation (pile caps, grade beams and pedestals) are continuing to be installed.

### CONSTRUCTION SCHEDULE:

- 1) The first floor concrete slab pour is tentatively scheduled for June 5<sup>th</sup>.
- 2) Continue the installation of the concrete foundation.
- 3) Continue erecting the structural steel.
- 4) Continue installing the metal floor-decking.

### ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.





