

## FIELD REPORT

---

**DATE:** May 31, 2012  
**PROJECT:** Independence Park Main Library  
**WEATHER CONDITIONS:** Partly Cloudy - 84°  
**SITE CONDITIONS:** Dry  
**WORKERS:** +/- 18  
**REPORTED BY:** Benjamin R. Bradford, The Library Design Collaborative

**IN ATTENDANCE:** Benjamin R. Bradford

### OBSERVATIONS:

- 1) The Monthly Owner's Meeting was held today. MJW will issue the meeting minutes.
- 2) The brick mock-up was reviewed.
- 3) The CMU mock-up will be recreated to include the concrete mix that matches the samples provided in the submittal in two finishes.
- 4) The white architectural concrete mockup will be recreated as indicated in the specifications and with a mix to eliminate the "honeycombing" of the pour.
- 5) Structural steel erection has proceeded eastward to column line A13.
- 6) The drainable fill material, vapor retarder, electrical floor boxes and plumbing lines are being installed on the first floor.
- 7) The chill water line is being installed.
- 8) The concrete foundation (pile caps, grade beams and pedestals) are continuing to be installed.

### CONSTRUCTION SCHEDULE:

- 1) The first floor concrete slab pour from column line A01 to A06 is scheduled for June 6<sup>th</sup> at 2:30am.
- 2) The last four pile caps should be poured next week.
- 3) Continue the installation of the concrete foundation.
- 4) Continue erecting the structural steel.
- 5) Continue installing the metal floor-decking.

### ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



