

## FIELD REPORT

---

DATE: July 19, 2012  
PROJECT: Independence Park Main Library  
WEATHER CONDITIONS: Mostly Cloudy - 85°  
SITE CONDITIONS: Muddy  
WORKERS: +/- 14  
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford, Mike Thompson, Vic Todd, and George Griffon

### OBSERVATIONS:

- 1) Efforts to dry the site are underway.
- 2) Fireproofing of the steel under the completed concrete slabs is being installed on the first floor.
- 3) The Contractor is reviewing the erosion control of the site and correcting deficient areas where necessary.
- 4) The monumental stair framing is being installed.
- 5) The gravel and vapor retarder was started in the first floor mechanical room.
- 6) Electrical conduits are being installed under the floor deck.
- 7) The mechanical penetrations through the second floor between the mechanical rooms have been completed.
- 8) Mechanical ducts are being installed.
- 9) The "Z" clips are being welded to the steel structure for the metal studs to attach to without interrupting the fireproofing.
- 10) Metal floor decking has proceeded eastward to column line A14.
- 11) The concrete foundation (grade beams and pedestals) are continuing to be installed.
- 12) Miscellaneous steel framing is being installed.

### CONSTRUCTION SCHEDULE:

- 1) The first floor concrete slab pour from column line A06 to A12 is tentatively scheduled for the week of July 30<sup>th</sup>.
- 2) The concrete foundation work is anticipated to be complete August 16<sup>th</sup>.
- 3) Continue the installation of the concrete foundation.
- 4) Continue erecting the structural steel.
- 5) Continue installing the metal floor-decking.

### ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.

This report is not an exact record of discussions held, but a general understanding of topics discussed from the notes taken by the author. If there is an error, omission, or correction required, please contact the Architect in writing within three days of receipt of this report.







