

FIELD REPORT

DATE: August 2, 2012
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Mostly Cloudy - 89°
SITE CONDITIONS: Dry
WORKERS: +/- 42
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford, Robbie Posey, Vic Todd, and Mike Thompson

OBSERVATIONS:

- 1) Gravel is being installed for the next concrete pour.
- 2) The vapor retarder (under slab) is installed around approximately 75% of the perimeter of the next pour.
- 3) Fireproofing of the steel under the completed concrete slabs is being installed on the third floor.
- 4) The drain lines from the roof drains are being installed.
- 5) Electrical conduits are being installed under the floor deck.
- 6) The lighting protection system is being installed.
- 7) Mechanical ducts are being installed under the completed concrete slabs.
- 8) Metal floor decking has been completed on the second floor. The third floor decking has been complete to column line A14.
- 9) Miscellaneous steel framing and detailing is being installed.
- 10) Water damage to the cementitious fireproofing has been identified.
- 11) The following questions were posed to the contractor:
 - a. Confirm the testing of the compaction of the pad (fill) has occurred prior to the installation of the gravel. Robbie indicated the testing occurred on August 1st.
 - b. Confirm the method of installation of the vapor retarder (under slab) around the plumbing piping and electrical conduits on column line A06 between column lines 03 & 04. Robbie confirmed the vapor retarder would be cut around the conduits and the vapor retarder would be installed under the plumbing pipe.

CONSTRUCTION SCHEDULE:

- 1) The first floor concrete slab pour from column line A06 to A12 is tentatively scheduled for Friday, August 10th.
- 2) The concrete foundation work is anticipated to be complete August 23rd.
- 3) Continue the installation of the concrete foundation.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



