



CONSTRUCTION REPORT

DATE: October 7, 2014

PROJECT: Independence Park Main Library
REPORTED BY: Stephen P. Jackson, The Library Design Collaborative

OBSERVATIONS:

- 1) The Monthly Owner's Meeting was held on September 25, 2014.
- 2) The plaza is nearing completion.
- 3) The northwest corner of the parking lot has been poured.
- 4) The white concrete work down the promenade is complete.
- 5) The granite pavers at the reflecting pools continue to be installed.

UPCOMING WORK:

- 1) The southwest corner of the parking lot is scheduled to be poured by the end of this week.
- 2) The connections between the east and west parking areas at the promenade are scheduled to be poured in the next few weeks.



Looking across the Plaza at the Library.



Looking from the southern roof garden to the new Goodwood parking area.



Looking from the parking lot to the Drop Off Canopy and the Plaza.



Looking from the roof to the Plaza.



Looking at the bed preparation of the western planting area south of the Plaza.



The flag pole foundations are being dug.