

## CONSTRUCTION REPORT

---

DATE: January 9, 2012

PROJECT: Independence Park Main Library  
REPORTED BY: Stephen P. Jackson, The Library Design Collaborative

### OBSERVATIONS:

- 1) The existing subsurface drainage system has been demolished.
- 2) The installation of the new subsurface drainage system has started.
- 3) Probe piles have passed the load tests.
- 4) The batter board installation is in progress.
- 5) Pile locations have been marked.
- 6) The final lift of fill material for the building pad has been completed.
- 7) The project construction sign has been relocated to the construction entry on Goodwood Boulevard.
- 8) Pile cap reinforcing steel is on site.

### UPCOMING WORK:

- 1) Start driving piles tentatively on January 9<sup>th</sup>.
- 2) The installation of the pile caps will start tentatively on January 17<sup>th</sup>.
- 3) The installation of the subsurface drainage pipe under the existing library parking lot is tentatively scheduled for January 12<sup>th</sup> - 26<sup>th</sup>.

### ATTACHMENTS:

- 1) Two (2) pages of photographs from the site.





