

FIELD REPORT

DATE: January 19, 2012

PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Cloudy - 59°
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford, Vic Todd, George Griffon, Pierce Langridge, and Robbie Posey

OBSERVATIONS:

- 1) Pile driving has started. Pile #11 was being driven while I was on site.
- 2) The seismograph machine is on site to monitor the vibrations from the driving of the piles.
- 3) The conduits for the new transformer electrical loop feed are being installed.
- 4) The cypress trees have been uprooted.

CONSTRUCTION SCHEDULE:

- 1) Continue the drilling and driving of the piles.
- 2) The construction fence adjacent to the oak trees closest to the existing rear parking lot shall be relocated to allow 15-20 feet between the tree trunks and fence line.
- 3) The seatwall location under the oak tree and outside of Conference Room (102) shall be spray-painted for review by BREC's arborist.
- 4) The installation of the subsurface drainage pipe under the existing parking lot is tentatively scheduled to start January 25th and last for two weeks.
- 5) The cypress tree trunks will be relocated by the contractor to the BREC Theatre parking lot for BREC to dispose of.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



