

## CONSTRUCTION REPORT

---

DATE: December 6, 2011

PROJECT: Independence Park Main Library  
REPORTED BY: Stephen P. Jackson, The Library Design Collaborative

### OBSERVATIONS:

- 1) The construction and silt fences have been installed.
- 2) The site has been cleared.
- 3) Fill material is being brought in to raise the building pad to proper elevation.
- 4) Test pilings have been driven to confirm the bearing capacity of the soils.

### UPCOMING WORK:

- 1) Driven pile work will begin toward the end of December.
- 2) Continue to add fill material until the proper elevation is met.
- 3) Foundation formwork will begin soon.

### ATTACHMENTS:

- 1) One (1) page of photographs from the site.

