
WHLC Architecture - Schwartz/Silver Architects

A Joint Venture

CONSTRUCTION REPORT

Project: River Center Branch Library

Project No.: 11-025

Report No.: 015

Site Visit Date/Time: 07-20-2017

Location: Project Site; site visit and walk

Attendees: T. Mathis, R. Roussel, T. Colomb, M. Caillouet.

Weather/Temp: Sunny, Partly Cloudy, Hot.

Work in Progress/Observations:

- Fire stair erection is almost complete.
- Electrical conduit is being installed.
- Duct work hangers going in.
- Duct work is starting to be hung and installed.
- Metal studs are going up on the backside of the building as the framing is now in full swing.
- Metal studs are going up on the northern face "eyebrow."
- Fireproofing is ongoing on the 3rd floor.
- Adjacent contractor work at the HVAC line is now complete.
- Steel erection at the vestibule is in progress.
- Metal studs are stored on the grade level slab.


(see attached photos)

Items/Questions:

Prepared by: WHLC Architecture, LLC.



IMG_4353



IMG_4359



IMG_4363



IMG_4367



IMG_4376



IMG_4378



IMG_4380



IMG_4384