
WHLC Architecture - Schwartz/Silver Architects

A Joint Venture

CONSTRUCTION REPORT

Project: River Center Branch Library

Project No.: 11-025

Report No.: 027

Site Visit Date/Time: 01-11-2018

Location: Project Site; site visit and walk

Attendees: R. Roussel, T. Colomb, T. Mathis, M. Caillouet

Weather/Temp: Overcast, Colder Temps

Work in Progress/Observations:

- The framing adjacent to the entry vestibule needs to be framed with a thermal break in the exterior sheathing. Please refer to 3/A807 to ensure a stop in the sheathing and block as required.
- Metal Panels at the soffit have been finished.
- The elevator work is continuing with the service elevator now being constructed.
- Almost all of the glass now on the site. The "Library" Portion is to arrive mid February.
- Sheet rock and rough-in work continues.

(see attached photos)

Items/Questions:

Prepared by: WHLC Architecture, LLC.



IMG_9383



IMG_9384



IMG_9399



IMG_9404



IMG_9410



IMG_9416



IMG_9421



IMG_9432



IMG_9436



IMG_9441



IMG_9442



IMG_9445