

---

## WHLC Architecture - Schwartz/Silver Architects

---

A Joint Venture

### CONSTRUCTION REPORT

---

Project: River Center Branch Library

Project No.: 11-025

Report No.: 006

Site Visit Date/Time: 02-23-2017

Location: Project Site; site visit and walk

Attendees: T. Mathis, J. Frey, R. Roussel, T. Colomb, M. Caillouet.

Weather/Temp:

Work in Progress/Observations:

- Concrete prep work is still ongoing.
- The 1st floor slab is scheduled to be poured tomorrow morning starting at 1:30am.
- Vapor barrier, plumbing penetrations, and seams have all been taped.
- Re-steel was still going in.
- Rock was being spread.
- Floor boxes were going in.
- There was about 1/4 of the slab left to prep for the pour tomorrow morning.
- The vestibule has been dropped 3.5" from the finished floor to help mitigate the elevation difference. This was done within "throat" from the vestibule to the main lobby.

(see attached photos)

Items/Questions:

Prepared by: WHLC Architecture, LLC.



IMG\_1592



IMG\_1598



IMG\_1602



IMG\_1605



IMG\_1671



IMG\_1674



IMG\_1676



IMG\_1683