

PROJECT:	River Center Branch Library 11-025	DATE:	5/23/2019
VISIT NAME:	Construction Report	REPORT NO:	037C
AUTHOR:	Matthew Caillouet	STATUS:	Final

VISIT DETAILS

WEATHER:	Sunny, Hot and very humid today. Dry site conditions.	START TIME:	9:00 AM
		END TIME:	10:30 AM


GENERAL COMMENTS:

- During the past month since the raising of the project, the remaining welded connections have been completed.
- Starting at about 8:10am on May 15th the gantry jacks were lowered in isolated sequence a 1/4" at a time.
- The entire operation took around 20 minutes total.
- We met on May 16th to review the joists and roof deck.
- Attendees at this meeting ncluded Bracken, Slay Steel, Nuccor, WHLC, B&L and Warlaw Lasseigne.
- Today's meeting was Step 11 in the remediation process regarding a re-review of the joists and deck after the gantry jacks were removed.
- We discussed the additional work required to remediate the steel joists as directed by Nuccor Steel and reviewed by Jack L.
- We also discussed Hilti providing a pullout test on a specific fastener so the top roof deck can be attached mechanically from below without interfering with the roofing in place.
- The contractor was sealing up connections back with exterior sheathing and pouring concrete back at connections that required demolition.
- The three remaining braces scheduled to be welded up after the lower of the gantry jacks were completed by Wednesday afternoon the 15th.

RCBL Construction Report

DATE: 5/23/2019
 VISIT NAME: Construction Report
 REPORT NO: 037C

OBSERVATIONS

ITEM	REMARKS	DISCUSSION	PHOTO
037C-001	The gantry jacks are now all lowered, and final three braces can now be welded.		
SPACE:		SUBJECT:	Jacks being lowered.
CATEGORY:		REFERENCE:	