
WHLC Architecture - Schwartz/Silver Architects

A Joint Venture

CONSTRUCTION REPORT

Project: River Center Branch Library

Project No.: 11-025

Report No.: 035

Site Visit Date/Time: 05-10-2018

Location: Project Site; site visit and walk

Attendees: R. Roussel, T. Colomb, T. Mathis, M. Caillouet

Weather/Temp: Sunny and warm, upper 70's.

Work in Progress/Observations:

- The contractor has now uncovered all of the connections that were suggested to be uncovered per the direction of the structural engineer.
- On Tuesday of this week, May 8th, SCA Engineers as well as the City's third party engineer reviewed all of the exposed connections.
- The structure is still being reviewed for the proposed connection fixes.
- On April 18, 2018 SCA field investigated over forty (40) connections. The two (2) failed connections were the only connections that were damaged. All other connections were intact.