

PROJECT:	River Center Branch Library 11-25	DATE:	8/1/2019
VISIT NAME:	Construction Report	REPORT NO :	039C
AUTHOR:	Matthew Caillouet	STATUS:	Final
<hr/>			
VISIT DETAILS	Partly cloudy, warm and humid, showers		
WEATHER:	expected in the afternoon.	START TIME:	9:00 AM
		END TIME:	10:30 AM

---

- GENERAL COMMENTS:  Remediation is slipping behind a bit related the 4th floor area.
- Roofing repair study is underway.
  - Window wall study is underway.
  - Tape float and finish in the 4th flooring is moving along.
  - ACM panel sub contractor is on site working on the exterior.
  - Need to resolve the roofing and window re-work.
  - Windows and remaining Roofing Change Request will be sent today.
  - We would like to get on a lift and review the window damage on e10.
  - Engineers were on site to complete a detailed above-ceiling inspection and field report.
  - Plaza work is to start soon.