

PROJECT: River Center Branch Library 11-025      DATE: 9/12/2019  
VISIT NAME: Construction Report      REPORT NO : 040C  
AUTHOR: Matthew Caillouet      STATUS: Final

## VISIT DETAILS

WEATHER: Sunny, very hot, showers expected in the afternoon.      START TIME: 9:00 AM  
END TIME: 10:30 AM

---

- GENERAL COMMENTS: Above ceiling Mechanical field observation was issued this week, electrical observations to be issued.
- ACM panel sub contractor is on site working on the exterior.
  - ACM panels on the radius have been removed with a crew directly from the manufacturer fixing the previously noted panel bowing.
  - ACM eyebrow panels are complete.
  - The interior ACM has not begun.
  - MEP Ceiling Trim out has been delayed and needs to start.
  - CCD for T&M was issued for the roof work and window e10 re-work.
  - Grading at plaza area was ongoing after grade beam was installed.
  - Custom sun shade work was ongoing.
  - Picture and chair rail work was ongoing.
  - Some light fixtures have started to be installed.
  - Tape float and finish in the 4th flooring is moving along.
  - WHLC observed the window e10 from an exterior 2-story lift to review remediation details.
  - The large sun shading devices were being installed on 9-12-19.