

PROJECT:	River Center Branch Library 11-025	DATE:	11/ 11/ 2019
VISIT NAME:	Construction Report	REPORT NO:	042C
AUTHOR:	Matthew C aillouet	STATUS:	Final

## VISIT DETAILS

WEATHER:	Mild, Lower 70's at time of report. Dry Conditions.	START TIME:	8:00 AM
		END TIME:	5:00 PM

---

- GENERAL COMMENTS: All CCD work has now wrapped up.
- G.C. to ensure to have critical path highlighted in schedule for review.
  - Book drop is installed.
  - Screens and projector locations to be moved to correspond with Architectural RCP and to not conflict with pendant lighting.
  - AV coordination notes have been sent along to G.C. The AV installation is ongoing.
  - Scuffmaster door frames are in the process of final paint on the second floor.
  - Plant materials were on site and staged on 4th floor balcony.
  - The flooring work is ongoing.
  - Final painting for higher areas is ongoing.
  - Laminate wall cladding is being installed.
  - Countertops have been installed.
  - MEP Trim out in the ceiling is ongoing.