

FIELD REPORT

DATE: December 6, 2012
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Cloudy- 62°
SITE CONDITIONS: Wet
WORKERS: +/- 50
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford

OBSERVATIONS:

- 1) The curtainwall structural supports are being installed.
- 2) The curtainwall is being installed.
- 3) The air barrier installation has begun on the west side of the building.
- 4) The following work is being installed:
 - a. Exterior gypsum board sheathing
 - b. Metal studs
 - c. Air barrier
 - d. Fireproofing
 - e. Plumbing piping
 - f. Mechanical duct
 - g. Sprinkler system piping
 - h. Electrical conduits and junction boxes

CONSTRUCTION SCHEDULE:

- 1) Zinc wall panel installation is expected to start within the month.
- 2) Brick installation is expected to start within the month.
- 3) Curtainwall installation is expected to start in the next couple of weeks.

ATTACHMENTS:

- 1) One (1) page of photographs from the site visit.

