

FIELD REPORT

DATE: October 25, 2012
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Clear - 79°
SITE CONDITIONS: Dry
WORKERS: +/- 55
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford, Vic Todd, and George Griffon

OBSERVATIONS:

- 1) The Monthly Owner's Meeting was held today.
- 2) The third floor concrete slab pour has been poured.
- 3) The motors for the folding partitions have been installed.
- 4) The structural steel for Stair 2 has been installed.
- 5) I indicated to the contractor to remove the wall between STOR (211) and STOR (229) per ASI #049. The Contractor indicated he would coordinate this work.
- 6) I indicated to the Contractor to adjust the header height for Door S307A to 7'-10" and build a 2'-0" wall under it. Door S307A has a height of 5'-10". This is to allow the door to not interfere with the roofing insulation. I also indicated for the Contractor to verify door E317A has a similar condition. The Contractor indicated he would coordinate this work.
- 7) The plumbing stacks are being installed.
- 8) The following work is being installed:
 - a. Exterior gypsum board sheathing
 - b. Metal studs
 - c. Fireproofing
 - d. Plumbing piping
 - e. Mechanical duct
 - f. Sprinkler system piping
 - g. Electrical conduits and junction boxes

CONSTRUCTION SCHEDULE:

- 1) The concrete slab pour for the third floor roof is scheduled for Tuesday, November 6th @ 3am.
- 2) Continue the installation of the concrete foundation.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.

This report is not an exact record of discussions held, but a general understanding of topics discussed from the notes taken by the author. If there is an error, omission, or correction required, please contact the Architect in writing within three days of receipt of this report.



