

FIELD REPORT

DATE: November 1, 2012
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Clear - 70°
SITE CONDITIONS: Dry
WORKERS: +/- 55
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford, Lisa Hargrave, Vic Todd, George Griffon, and Rick Berthelot

OBSERVATIONS:

- 1) The revised brick mockup has been completed.
- 2) The structural steel is being installed for the Meeting Room.
- 3) Preparations for the concrete slab pour for the third floor roof are continuing.
- 4) The electrical conduit routing through the column covers for the lighting in the butterfly roof was discussed. The Electrical Subcontractor will ensure the conduits are within the web of the wide flange columns. The Contractor is reviewing the attachment of the column covers for possible conflicts and will coordinate with the Architect. The Architect will also continue to review the condition.
- 5) The following work is being installed:
 - a. Exterior gypsum board sheathing
 - b. Metal studs
 - c. Fireproofing
 - d. Plumbing piping
 - e. Mechanical duct
 - f. Sprinkler system piping
 - g. Electrical conduits and junction boxes

CONSTRUCTION SCHEDULE:

- 1) The concrete slab pour for the third floor roof is scheduled for Tuesday, November 6th @ 3am.
- 2) Curtainwall installation is expected to start in the next couple of weeks.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



