



FIELD REPORT

DATE: November 7, 2013
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Cloudy - 54°
SITE CONDITIONS: Dry
WORKERS: +/- 130 Construction (+/- 7 Furniture)
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford

OBSERVATIONS:

- 1) The white concrete mockup has been poured.
- 2) The zinc strips for the terrazzo flooring have been installed in the lobby.
- 3) The art wall at the monumental stair has been installed.
- 4) The lights for the Children's entry columns have been installed.
- 5) The light fixture housings for the Children's entry have been installed and the concrete has been poured to secure them.
- 6) Children's collection has been cleaned for the shelving installation
- 7) The Teen entry continues to be installed.
- 8) The temporary floor has been installed in Teens and the Teen Program Room.
- 9) The furniture continues to be installed.

CONSTRUCTION SCHEDULE:

- 1) Resume on site work.
- 2) Finishes are being installed.
- 3) White concrete seatwall mockup will be completed tomorrow.
- 4) Third floor will be ready for furniture tomorrow.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



