

## FIELD REPORT

---

DATE: February 2, 2012

PROJECT: Independence Park Main Library  
WEATHER CONDITIONS: Cloudy - 64°  
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford, Steve Jackson, Vic Todd, and Pierce Langridge

### OBSERVATIONS:

- 1) Pile driving is continuing. Approximately 150 piles have been driven.
- 2) An additional "wet" pile driver is on site. A meter and water hose have been installed on a fire hydrant on Independence Boulevard to supply water to the new rig's water tank.
- 3) Traffic and parking signs have been installed to assist drivers while the back parking area is closed.
- 4) Catch basin A-8 is installed and the subsurface drainage system is complete from this point to the existing 72" pipe.
- 5) BREC's running track has begun construction around Independence Park.

### CONSTRUCTION SCHEDULE:

- 1) Continue the drilling and driving of the piles.
- 2) Pile caps should start in the next few days. Due to the weather conditions, the exact date could not be tied down.
- 3) Continue the installation of the subsurface drainage system.
- 4) The work in the rear parking lot will be completed Wednesday, February 8<sup>th</sup>.
- 5) MJW shall coordinate with BREC's contractor when the water hose that supplies the pile driver becomes an obstacle to their construction.

### ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



