

FIELD REPORT

DATE: April 4, 2013
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Overcast - 52°
SITE CONDITIONS: Muddy
WORKERS: +/- 115
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford

OBSERVATIONS:

- 1) The roofing appears to be 100% over the main building. The meeting room and corridor to it remain to be started.
- 2) The curtainwall at circulation and Genealogy is being installed.
- 3) The Meeting Room steel has been fireproofed.
- 4) The cementitious board is being installed in the restrooms.
- 5) The ceiling framing is being installed in the children's area.
- 6) The column covers are on site.
- 7) The interior of the building is being swept/cleaned.
- 8) The following work is being installed:
 - a. Masonry
 - b. Zinc wall panels
 - c. Curtainwall
 - d. Exterior gypsum board sheathing
 - e. Metal studs
 - f. Air barrier
 - g. Fireproofing
 - h. Plumbing piping
 - i. Mechanical duct
 - j. Sprinkler system piping

CONSTRUCTION SCHEDULE:

- 1) Preparations for the Loading dock concrete pour shall start next week.
- 2) Plaza layout is going to follow the loading dock concrete work.
- 3) White concrete Lobby pour should be complete by the end of next week.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.

This report is not an exact record of discussions held, but a general understanding of topics discussed from the notes taken by the author. If there is an error, omission, or correction required, please contact the Architect in writing within three days of receipt of this report.



