

FIELD REPORT

DATE: April 19, 2012

PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Clear - 77°
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford, George Griffon, and Mike Thompson

OBSERVATIONS:

- 1) The construction crane is on site.
- 2) The concrete foundation (pile caps, grade beams and pedestals) of structural steel sequence No. 2 appears to be 100% complete.
- 3) The concrete foundation (pile caps, grade beams and pedestals) of structural steel sequence No. 3 appears to be 60% complete.
- 4) The subsurface drainage system is complete from the existing 72" pipe to catch basin A-15.
- 5) Conduits have been installed from Independence Boulevard and the backfilling is complete.

CONSTRUCTION SCHEDULE:

- 1) Continue the installation of the concrete work in the structural steel sequence No. 3.
- 2) Structural steel sequence No. 1 erection is scheduled to start April 23rd and should be complete in approximately 2 weeks.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



