

FIELD REPORT

DATE: April 26, 2013
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Overcast - 60°
SITE CONDITIONS: Muddy
WORKERS: +/- 45
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford

OBSERVATIONS:

- 1) The storm drain line installation north of the library is continuing.
- 2) The Loading Dock grade beams are being prepared for the concrete pour.
- 3) The concrete pedestals for the light bollards on the roof garden are complete.
- 4) The concrete bases for the roof garden planters are complete.
- 5) The masonry at the eastern stair is being installed.
- 6) The Meeting Room is being framed with metal studs.
- 7) The elevator nearest the Lobby is being installed.
- 8) The two public elevators in the middle of the building appear to be complete.
- 9) Interior gypsum board walls are being installed.
- 10) Interior gypsum board is being taped and floated.
- 11) Interior gypsum board is being primed.
- 12) The concrete pedestals for the light bollards on the roof garden are ready formed and ready for the concrete pour.
- 13) The column covers are being installed.
- 14) The following work is being installed:
 - a. Masonry
 - b. Zinc wall panels
 - c. Curtainwall
 - d. Exterior gypsum board sheathing
 - e. Metal studs
 - f. Air barrier
 - g. Sprinkler system piping
 - h. Interior gypsum board.

CONSTRUCTION SCHEDULE:

- 1) The Loading dock concrete pour should occur next week.
- 2) Plaza layout is going to follow the loading dock concrete work.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



