

FIELD REPORT

DATE: May 2, 2013
PROJECT: Independence Park Main Library
WEATHER CONDITIONS: Overcast - 70°
SITE CONDITIONS: Muddy
WORKERS: +/- 115
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford

OBSERVATIONS:

- 1) The Circulation and Genealogy Curtainwall on the South Façade is almost complete.
- 2) The masonry at the eastern stair appears to be complete.
- 3) The Meeting Room is being framed with metal studs.
- 4) The Children's ceiling framing is being installed.
- 5) The elevator nearest the Lobby is being installed.
- 6) Interior gypsum board is being primed and painted.
- 7) The following work is being installed:
 - a. Masonry
 - b. Zinc wall panels
 - c. Curtainwall
 - d. Exterior gypsum board sheathing
 - e. Metal studs
 - f. Air barrier
 - g. Sprinkler system piping
 - h. Interior gypsum board.

CONSTRUCTION SCHEDULE:

- 1) The Loading dock concrete pour should occur in the upcoming weeks
- 2) Plaza layout is going to follow the loading dock concrete work.

ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.



