

## FIELD REPORT

---

DATE: May 3, 2012

PROJECT: Independence Park Main Library  
WEATHER CONDITIONS: Partly Cloudy - 77°  
SITE CONDITIONS: Muddy  
WORKERS: +/- 22  
REPORTED BY: Benjamin R. Bradford, The Library Design Collaborative

IN ATTENDANCE: Benjamin R. Bradford, Vic Todd, George Griffon, Pierce Langridge, and Mike Thompson

### OBSERVATIONS:

- 1) Several activities were underway to dry the site.
- 2) Structural steel erection has proceeded eastward to column line A08.
- 3) The concrete foundation (pile caps, grade beams and pedestals) are continuing to be installed.
- 4) Stair 4 steel & rails are on site.

### CONSTRUCTION SCHEDULE:

- 1) Continue the installation of the concrete foundation. The concrete foundation work is anticipated to be complete mid-May.
- 2) Continue erecting the structural steel.
- 3) Metal floor-decking from column A01-A08 should start the week of May 14<sup>th</sup>.

### ATTACHMENTS:

- 1) Two (2) pages of photographs from the site visit.

This report is not an exact record of discussions held, but a general understanding of topics discussed from the notes taken by the author. If there is an error, omission, or correction required, please contact the Architect in writing within three days of receipt of this report.



